Attachment 2

Insulation Adhesive Test Report

Test Date:	18-Apr-24	
------------	-----------	--

Job Name: Lee County Melvin Morgan Constitutional Complex (MMCC)

Address: 2480 Thompson Street Fort Myers, FL 33901

Tare Weight: 17 Note: Tare Weight Must Be Filled In or report in invalid

Α	В	С	D
Test No.	Test Sample Failure in Pounds Force (lbf)	Total Resistance (ibf) minus Tare Weight divided by 4 sq ft = Pounds per sq ft. (psf)	Mode of Failure
1	1,320	325.75	Stopped testing
2	1,320	325.75	Stopped testing
3	1,320	325.75	Stopped testing
4		0.00	
5		0.00	
Average	3	325.75	

Comments:

.5" Securock Gypsum Fiber Board was adhered to existing lightwight insulated concrete using 12" OC beads and 3/4" plywood was adhered to coverboard with full adhesion.



PULL TEST TEST DATA

Job Name: Lee County, Melvi	n Morgan Constitution	al Complex (MMCC)) Test Date	e: <u>4/18/2024</u>		
Location:	2480 Thompson Stre	et Fort Myers FL 33	901			
Ambient Temp:	85	Roof Area:_	NA		sq.ft.(sq. m)	
Tester Mfgr/Model:	Com-Ten					
Max. Cap. Of Tester:	2000 ibf			_Check One:	□ ibf	□ kN
Date of Last Calibration:	May 15 2023		Number of Tests F	Recorded on For	1	
Insulation Manufacturer:	N/A		Adhesive Mfg	: ICP Adhesives		
Insulation Type:	N/A		Adhesive Type	e: Polyset CRA		
Insulation Thickness:	N/A					
Test Performed by:	Brett Agne		Witnessed By	r: Edwin Adorno d	of Lee Cou	nty
Test Cut Areas Repaired by:	Lee County personel			_		
Project Type: Tear Off to existing Lightwieg	ht Insulation Concrete;	Adhere new coverb	oard and KEE mer	nbrane		
Optional Information:						
Test Time:10:am		Building hei	ght: NA			
Thickness of Existing Roof As	ssembly:NA					
New Roofing System Manufa	cturer: KEE AS1	ΓM D6754 membran	e			
Roof Cover Type (Check One Mechanically Attached Sing Ballasted Single-ply X Fully Adhered Single-ply	le-ply XXModit	fied Bitumen o Roofing				