

**Lee County Board Of County Commissioners
Agenda Item Summary**

Blue Sheet No. 20051156

1. ACTION REQUESTED/PURPOSE: Request Board approve Change Order #9 to APAC-SE for the Bonita Beach Road widening project (B04-05) in the amount of \$61,260.70.

2. WHAT ACTION ACCOMPLISHES: Enables Lee County to compensate APAC-SE (contractor) for necessary signal modifications, plat sheet revisions, pipe collapse repair and drainage modification on Bonita Beach Road near Arroyal Road.

3. MANAGEMENT RECOMMENDATION: Staff recommends approval

4. Departmental Category: <u>9</u> <u>C9B</u>		5. Meeting Date: <u>09-06-2005</u>
6. Agenda: <input checked="" type="checkbox"/> Consent <input type="checkbox"/> Administrative <input type="checkbox"/> Appeals <input type="checkbox"/> Public <input type="checkbox"/> Walk-On	7. Requirement/Purpose: (specify)	
	Statute _____	
	Ordinance _____	
	Admin. Code <u>AC-4-4</u>	
	Other <input checked="" type="checkbox"/> _____	
		8. Request Initiated: Commissioner _____ Department <u>Transportation</u> Division _____ By: <u>Scott Gilbertson</u>

9. Background:
 On 3/16/04, Lee County Board of County Commissioners approved contract 2570 to APAC-SE to widen and resurface Bonita Beach Road from I-75 to Mango Street in Bonita. This change order enables DOT to compensate APAC-SE for necessary modifications along Bonita Beach Road near Arroyal Roal.

Funds are available in 2040443070.506540.

10. Review for Scheduling:

Department Director	Purchasing or Contracts	Human Resources	Other	County Attorney	Budget Services				County Manager/P.W. Director
					Analyst	Risk	Grants	Mgr.	
<i>S. Gilbertson</i> S. Gilbertson Date <u>8/19/05</u>	<i>[Signature]</i>	NA	<i>PAO 8/23</i>	<i>[Signature]</i> 8/23/05	<i>[Signature]</i> 8/24/05	<i>[Signature]</i> 8/24/05	<i>[Signature]</i> 8/25/05	<i>[Signature]</i> J. Lavender Date <u>8-19-05</u>	

11. Commission Action:

- Approved
- Deferred
- Denied
- Other

RECEIVED BY
 COUNTY ADMIN: [Signature]
5/24/05
9:20
 COUNTY ADMIN
 FORWARDED TO: [Signature]
5/25/05
3:30 PM

RECEIVED BY
 COUNTY ATTY.
[Signature]
 COUNTY ATTY.
 FORWARDED TO:
Co. Mgr.
8-23-05

(A Change Order Requires Approval by the Department Director for Expenditures Under \$25,000 or Approval by the County Manager for Expenditures Between \$25,000 and \$50,000 or Approval by the Board of County Commissioners over \$50,000)

CONTRACT/PROJECT NAME: Bonita Beach Road widening, Mango - I-75

CONTRACTOR: APAC, SE PROJECT NO.: 4044 Account #: 20404430700.506540

CONTRACT NO.: 2750 BID NO.: B04-05

CHANGE REQUESTED BY: County/Contractor DATE OF REQUEST: 8/11/2005

Upon the completion and execution of this Change Order by both parties to the Contract the Contractor is authorized to and shall proceed to make the following changes in the Contract Documents:

Description: Changes at Spanish wells intersection, plan sheet revisions, pipe collapse repair, drainage modification.

Purpose of Change Order: Compensate contractor additional work.

Attachments (List documents supporting change) (See attached backup)

CHANGE IN CONTRACT PRICE:

CHANGE IN CONTRACT TIME:

Original Contract Price

Original Contract Time

\$6,848,607.44

420/450
Calendar Days

Previous Change Orders No. 0 to No. 8

Net change from previous Change Orders

\$283,750.60

50
Calendar Days

Contract Price prior to this Change Order

Contract Time prior to this Change Order

\$7,132,358.04

470/500
Calendar Days

Net Increase (Decrease) of this Change Order

Net Increase (Decrease) of this Change Order

\$61,260.70

0
Calendar Days

Contract Price with all approved Change Orders

Contract Time with all approved Change Orders

\$7,193,618.74

470/500
Calendar Days

It is understood and agreed that the acceptance of this modification by the CONTRACTOR constitutes an accord and satisfaction, and represents payment in full (both time and money) for all costs arising out of, or incidental to, the above mentioned change.

RECOMMENDED:

ACCEPTED:

COUNTY APPROVAL:

BY: _____
Consultant (if applicable) Date

BY: [Signature]
Contractor

BY: _____
Department Director
(Under \$25,000)

[Signature] 8/11/05
BY: _____ Date
Department Director

[Signature]
(PRINT NAME)
Date Accepted: 8/11/05

Date Approved: _____


[Signature] 8/13/05
BY: _____ Date
Contracts Management

Corporate Seal

BY: _____
County Manager
(Under \$50,000)

Date Approved: _____

APPROVED: _____
County Attorney's Office Date



BY: _____
Chairman
Board of County Commissioners
(Over \$50,000)

Date Approved: _____



APAC-Southeast, Inc.

A subsidiary of Ashland Paving And Construction, Inc.
Southern Florida Division
14299 Allico Road
Ft Myers, FL 33913
Tel: 239 267-7767, Fax: 239 267-1336
www.apac.com

27 July 2005

Lee County DOT
1500 Monroe Street
Ft Myers, Florida 33901

Attn: Randy Cerchie (Project Manager)
Re: Bonita Beach Road Improvements

Randy

Please find attached a letter from Stevens and Layton stating that due to the revised drawings of the 36" outfall from Structure S-15 to S-21 were already made. The changes will eliminate several structures and change the size of others. Also Structure S-23 curb inlet was added. Therefore there will have to be a change order for these.

a.	S-16,S-17,S-18,S-21 AND S-31	1 LS @	\$ 7596.00	\$ 7596.00
b.	S-23	1 LS @	\$ 2938.00	\$ 2938.00

in change order #4



TOTAL FOR THIS CHANGE ORDER \$ 10,534.00

If you should have any further questions please feel free to call at any time.

Sincerely
APAC-Southeast, Inc.
Southern Florida Division

James H. Stern
Project Manager



ASHLAND.**APAC-Southeast, Inc.**

A subsidiary of Ashland Paving And Construction, Inc.
Southern Florida Division
14299 Alico Road
Ft Myers, FL 33913
Tel: 239 267-7767, Fax: 239 267-1336
www.apac.com

10 August 2005

Lee County DOT
1500 Monroe Street
Ft Myers, Florida 33901

Attn: Randy Cerchie (Project Manager)
Re: Bonita Beach Rd. Improvements


Randy

Please find attached the bills for repairing the cave in the East Bound Lane of Bonita Beach Rd. This includes Stevens & Layton and APAC's work and material. We had to set up a lane closure remove and replace limerock and asphalt.

A. PATCH REPAIR 1 LS @ \$ 2988.20 \$ 2988.20

If you should have any further questions please feel free to call at any time.

Sincerely
APAC-Southeast, Inc.
Southern Florida Division



James H. Stern
Project Manager





APAC-Southeast, Inc.

A subsidiary of Ashland Paving And Construction, Inc.
Southern Florida Division
14299 Alico Road
Ft Myers, FL 33913
Tel: 239 267-7767, Fax: 239 267-1336
www.apac.com

26 July 2005

Lee County DOT
1500 Monroe Street
Ft Myers, Florida 33901

Attn: Randy Cerchie (Project Manager)
Re: Bonita Beach Rd Improvements

Randy


We will need a change order from the County due to plans sheets not having the correct elevations. Due to this we had to modify Str. S-21 & Str. S-72.

112A	INLET (J-6)	1 EA @	\$ 726.00	\$ 726.00
121A	MANHOLE(P-8)	1 EA @	\$ 550.00	\$ 550.00

TOTAL FOR THIS EXTRA WORK \$ 1,276.00

If you should have any further questions please feel free to call at any time.

Sincerely
APAC-Southeast, Inc.
Southern Florida Division


James H. Stern
Project Manager



REVISED
AS

APAC-Southeast, Inc.

A subsidiary of Ashland Paving And Construction, Inc.
Southern Florida Division
14299 Alico Road
Ft Myers, FL 33913
Tel: 239 267-7767, Fax: 239 267-1336
www.apac.com

13 July 2005
Lee County DOT
1500 Monroe Street
Ft Myers, Florida 33901

Attn: Randy Cerchie (Project Manager)
Re: Bonita Beach Rd Improvements


Randy

Please find listed below the prices you requested for the above referenced project at the Intersection of Bonita Beach rd. & Spanish Wells entrance.

a.	MOT	1 LS @	\$ 3075.00	\$ 3075.00
b.	Splice Boxes& sSurface MT Conduit,(F&I)	1 LS @	\$ 2475.00	\$ 2475.00
c.	Video Cable from Risers To Cabinet(F&I)	1. LS @	\$ 3270.00	\$ 3270.00
d.	Controller & Quazite Install Only)	1 LS @	\$ 4857.00	\$ 4857.00
e.	Conduit Under Pave	60 LF @	\$ 4.20	\$ (352.00)
f.	5 Section Hd, LED (F&I)	2 EA @	\$ 1733.00	\$ 3466.00
g.	Auto Scope Camera Assem (F&I)	4 EA @	\$ 9350.00	\$ 37400.00
h.	Ped Brackets to (MT Cameras On)	4 EA @	\$ 550.00	\$ 2200.00
i.	Rebuild Load Center & Replace Necessary Parts	1 LS @	\$ 4125.00	\$ 4125.00
j.	Type B Loops	4 EA @	\$ 420.00	\$ (1680.00)
k.	Type F Loops	7 EA @	\$ 682.50	\$ (4777.50)

TOTAL FOR SPANISH WELLS SIGNALS \$ 54,058.50

Sincerely
APAC-Southeast, Inc.
Southern Florida Division


James H. Stern
Project Manager

RECEIVED
JUL 15 2005

